



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: January 12, 2015 to January 23, 2015**

**Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Day Work:**

- **Eastbound:**

- Contractor will continue constructing Retaining Wall #8 adjacent to "The Commons" driveway. This wall will support Service Road 4 which will provide access to "The Commons".
    - Drainage will be installed along previous Route 2 Eastbound lanes now closed to traffic. This drainage installation is located between "The Commons" driveway and Oak Knoll Road.
    - Contractor will continue constructing Retaining Wall #4 located between Old Cambridge Turnpike and Orchard Lane.

- **Westbound:**

- No work scheduled for the Westbound direction.